State of New Jersey Department of Treasury Integrity Monitoring Reporting Model

For Quarter Ending 6/30/2014

	Disaster Relief Appropriations Act.	-	-
	Recipient Data Elements	Response	Comments
Α.	General Info		
1.	Recipient of funding	Bayshore Regional Sewage Authority (BRSA)	
2.	Federal Funding Agency? (e.g. HUD, FEMA)	Federal Emergency Management Authority (FEMA)	
3.	State Funding (if applicable)	N/A	
4.	Award Type	Public Assistance - Category G	
5.	Award Amount	N/A	Construction contract(s) not awarded to date. Solicitation date expected on 10/1/2014
6.	Contract/Program Person/Title	Bayshore Regional Sewage Authority (BRSA), Union Beach,NJ	Robert Fischer, Executive Director; George Rolon, Project Manager, New JersEnvironmental Infrastructure Trust (NJEIT)
7.	Brief Description, Purpose and Rationale of Project/Program	Due to high winds, heavy rain, subsequent flooding and storm surge from SuperStorm Sandy, the BRSA sustained major damage to two incinerators; the Dorr Oliver as well as the Niro incinerator, in addition to its adjacent equipment. The Project Worksheet (PW) relates to the demolition and reconstruction of these two incinerators and adjacent equipment.	
8.	Contract/Program Location	BRSA, Union Beach, NJ	
9.	Amount Expended to Date		Solicitation for construction contracts expected to be released on October 1, 2014 or shortly thereafter.
10.	Amount Provided to other State or Local Entities	None	
11.	Completion Status of Contract or Program	0%	Solicitation for construction contracts expected to be released on October 1, 2014 or shortly thereafter.
	Expected Contract End Date/Time Period Monitoring Activities	Sep-16	Solicitation of construction work was delayed for over 3 months. As a result, completion of work at this time is estimated to be 09/2016
13.	If FEMA funded, brief description of the status of the project worksheet		
	and its support.	As this project has not been awarded or solicited yet, the NJEIT was in the process of conducting a Project Worksheet comparison review to the Plans & Specifications (P&S), and due to the complexity of the projects/correlating worksheets, it has taken longer than expected. As such, there was a delay in the project for approximately three (3) months.	

State of New Jersey Department of Treasury Integrity Monitoring Reporting Model For Quarter Ending 6/30/2014

No	Recipient Data Elements	Response	Comments
-	Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	Addx Corporation was brought into this engagement on May 2, 2014 and had an initial kickoff meeting on May 19, 2014. In addition, Addx Corporation has thoroughly reviewed the policies and procedures in place for BRSA. However, solicitation of the construction contract has been delayed since 06/2014. It is antiicipated that solicitation of the contract will occur in 10/2014 and award and work will commence at the	
15.	Brief Description to confirm appropriate data/information has been provided by recipient and what activities have been taken to review in relation to the project/contract/program.	end of 10/2014.	
		Obtained electronic copy of the BRSA "Purchasing and Payment of Invoice Policy, Readopted February 2014"; and review conducted.	
	Description of quarterly auditing activities that have been conducted to ensure procurement compliance with terms and conditions of the contracts and agreements.	Obtained electronic copy of the BRSA "Purchasing and Payment of Invoice Policy, Readopted February 2014"; and started review. As such, interviews of procurement personnel were conducted. Further, completed review of "Purchasing and Payment of Invoice Policy, there appears to be internal control system processes that could lead to deficiencies in the process. As such, interviews of procurement personnel are being arranged to fully comprehend BRSA's current procurement process and its processes.	Although, BRSA has previously received Federal funds and has an established purchasing and invoice payment process, the anticipated construction contracts are going to be large and multifaceted. They will therefore require BRSA to exercise vigilance in accepting deliverables, paying invoices, and authorizing progress payments. Additionally, because both FEMA and Trust funds will be used, BRSA will have to be hypersensitive to the criticality of segregating funds and documentation.
17.	Have payment requisitions in connection with the contract/program been reviewed? Please describe	N/A	Solicitation for construction contracts expected to be released on October 1, 2014 or shortly thereafter.

State of New Jersey Department of Treasury Integrity Monitoring Reporting Model For Quarter Ending 6/30/2014

	Disaster Relief Appropriations Act.		
		Response	Comments
18.	Description of quarterly activity to prevent and detect waste, fraud and		
	abuse.		
			Solicitation for construction contracts expected to be released on October
		N/A	1, 2014 or shortly thereafter.
19.	Provide details of any integrity issues/findings		
		None	
20.	Provide details of any work quality or safety/environmental/historical		
	preservation issue(s).		
			Solicitation of construction work was delayed for over 3 months. As a
		N/A	result, completion of work at this time is estimated to be 09/2016
21.	Provide details on any other items of note that have occurred in the past		
	quarter		
		None	
22.	Provide details of any actions taken to remediate waste, fraud and abuse		
	noted in past quarters		
			Solicitation of construction work was delayed for over 3 months. As a
		N/A	result, completion of work at this time is estimated to be 09/2016
c.	Miscellaneous		
23.		Addx Corporation 55 hours ; \$6,496.49	
	integrity monitoring review		
24	Add any item, issue or comment not covered in previous sections but	A1	
	deemed pertinent to monitoring program.	None	

State of New Jersey Department of Treasury Integrity Monitoring Reporting Model For Quarter Ending 6/30/2014

No. Recipient Data Elements	Response	Comments
-----------------------------	----------	----------

Name of Integrity Monitor: Timothy Herlihy		
Name of Report Preparer: Harry Armstrong		
Signature: <i>Wm. Harry Armstreng</i> (Electronic)		
Date: September 30, 2014		



4900 Seminary Road Suite 570 Alexandria, VA 22311 Office: (703) 933-7637 Fax: (703) 933-7638 www.addxcorp.com

October 1, 2014

New Jersey Department of the Treasury Ms. Roseann Koval Integrity Monitoring Program 33 West State Street, PO Box 230 Trenton, NJ 08625

RE: Bayshore Regional Sewage Authority (BRSA) 09/2014 Quarterly Report - Addx Corporation

Dear Ms. Koval,

With this letter, I am transmitting Addx Corporation's Quarterly Report (May 2, 2014 – June 30, 2014) for integrity compliance monitoring for the BRSA project. The data included in this report describes occurrences relative to the BRSA project on or before June 30, 2014. Events and transactions subsequent to this date are not included as part of this report.

We look forward to supporting this important endeavor and creating a lasting partnership. Should you have any questions or require any additional information, please do not hesitate to contact me directly at (410) 790-3388 or by e-mail at <u>harmstrong@addxcorp.com</u>.

Sincerely, Wm. Harry Armstrong (Electronic) Wm. Harry Armstrong Director, Compliance & Forensic Services Division